

FIFI SYSTEMS UPGRADE OF 73.40 MTR X 16.00 MTR X 5.00 MTR OFFSHORE SUPPLY VESSEL



PROJECT DETAILS:

Title	: DRY DOCKING JOBS
Location	: DUBAI MARITIME CITY
Vessel	: PACIFIC AVENGER
Customer:	SWIRE PACIFIC OFFSHORE (DUBAI) LLC
Length	: 73.40 Meters
Breadth	: 16.00 Meter
Draft	: 5.00 Meter
GRT	: 2218 T
NRT	: 955 T

NORDMARIN LLC (formerly *Gmmostech Marine & Technical Services LLC*) was awarded its first project by its new customer, Swire Pacific Offshore (Dubai) LLC during third week of June 2019 with the FiFi systems upgrade for the offshore supply vessel, PACIFIC AVENGER.

PACIFIC AVENGER arrived and was berthed in Dubai Maritime City on July 07, 2019.

NORDMARIN LLC carried out upgrade to FIFI 1 class notation with the installation of a suitable drenching system as per DNVGL class rules, supply of class approved pipes and fittings with required isolating valves (gear driven, lug type butterfly valves), fabrication & installation of 4 way deck head manifold, supply 8 additional type approved fire hoses complete with nozzles and Storz C couplings, Installation of nozzles and adjustable flow reducers (Orifice plates), hot dip galvanizing of pipe spools, 4 coats of painting systems to drenching systems pipes including mast, pressure testing of complete FiFi Class 1 drenching system with 1.5 WP (10 bar) (Medium- Air & Water) to the satisfaction of the attending DNVGL surveyor and owner, major scaffolding jobs, other miscellaneous piping, steel jobs & carpentry jobs, miscellaneous mechanical jobs, fabrication & installation of pirates / cascade steel jobs.

After all jobs have been completed to the full satisfaction of the client, PACIFIC AVENGER sailed out from DMC on August 06, 2019.

